BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to roads and drains at Maruthinagara and surrounding areas in ward no -01 of yelahanka Sub division.**				
2	Sanctioned Estimate No. And Date	10.00 Lakhs				
3	Name of the Contractor	**Sri Nagoor Lokanadha reddy**				
4	Time Stipulated for Completion of work					
5	Date of Commencement					
6	Date of Completion:					
7	Measurment Recorded					
	M.B No	1156				
	Page No	5534 - to 5540				
8	Name of the Office/ Officials incharge of the work					
	1) Asst. Exe.Engineer	Chandrashekar. A.G				
	2) Asst. Engineer	Mallinath. Malkapur				
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks	
10.00Lakh 9,50,784-00		Rs 9,49,650-00		Rs 1134-00		

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

A. ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner